

**St. Aloysius College is currently seeking Quotations for the Rental or Purchase of Prefabricated Classroom Units for the Primary School and Secondary School.**

<b>ITEM No.</b>	<b>DESCRIPTION</b>	<b>QUANTITY</b>	<b>UNIT COST including Taxes/Charges, Duties &amp; Discounts but Exclusive of VAT</b>	<b>TOTAL including Taxes/Charges, Duties &amp; Discounts Exclusive of VAT</b>
1	<b>Prefabricated Classroom Structure</b>			
1.1	<b>PRIMARY SCHOOL 76 St. Francis Street, Balzan</b>			
	Classroom to host: <ul style="list-style-type: none"> <li>• between 21 and 24 students (children aged between 7-9 years) adequately spaced at intervals of 1.5m;</li> <li>• 1 Adult Teacher; and</li> <li>• 1 Adult Learning Support Educator</li> </ul>	6	€	€
1.2	<b>SECONDARY SCHOOL 70 Old Railway Road, Birkirkara</b>			
	Classroom to host: <ul style="list-style-type: none"> <li>• between 21 and 24 students (children aged between 11 and 13 years) adequately spaced at intervals of 1.5m;</li> <li>• 1 Adult Teacher; and</li> <li>• 1 Adult Learning Support Educator</li> </ul>	5	€	€
	<b>Total</b>	11	€	€

Terms of Payment:

**Purchase**

\_\_\_\_ % on order

\_\_\_\_ % on delivery

\_\_\_\_ % on commissioning

\_\_\_\_ Weeks for delivery & commissioning

**Rental**

\_\_\_\_\_ on order

\_\_\_\_\_ monthly

**The following notes are to be taken into consideration when submitting the offer:**

1. Classrooms must be accessible as per CRPD standards.
2. Technical Specifications of the Unit, including details of materials used on the Floor, Walls, Roof, Doors and Windows to be included.
3. The price quoted is to include the supply and installation of PVC trunking 50mm x 100mm complete with trunking divider along the perimeter of each classroom at a height of 500mm from Finished Floor Level and will house all double socket outlets and data wall ports.
4. The price quoted is to include the supply and installation of wiring, PVC trunking, connection to Consumer Unit and testing including lighting, emergency lighting and lighting switches.
5. The classrooms are to include two Double Socket outlets per classroom, complete with wiring, connection to Consumer Unit & Testing.
6. A Consumer Unit is to be included in each classroom, completed with wiring and testing.
7. Each classroom is to be supplied with two Double CAT 6 Data Point including wiring.
8. The price quoted shall include the supply and installation of a fire alarm system with smoke sensors in each room to meet BS EN 54. The fire alarm system shall include wiring, double pole switch connection to the Consumer Unit and testing.
9. Supply and installation of CO2 Fire Extinguisher – 24kg to meet BS EN 3 including hanging brackets and labels on each extinguisher.
10. Details on the draining of rainwater from the roof to be specified.
11. The offer shall include for all preparatory work including erection and dismantling of scaffolding, temporary props, plant, machinery such as crainage and tools, both mechanical and manual, insurances, establishment fees, police permits etc. according to the local working practices.
12. The supplier is to allow for any temporary works necessary to enable access to site and reinstatement of same.
13. All products are to be covered by European Standards/Certification or equivalent internationally recognised standards.
14. Optional
  - 14.1 Supply and installation of 24,000 BTU AC unit including wiring, double pole switch for each AC unit, PVC trunking, connection to Consumer Unit.
  - 14.2 Estimated cost for the removal and transportation.